

SREEROSH ORCHARD

WORK PROGRESS
AUGUST 2025



WORK PROGRESS SCHEDULE

Sloped Roof	26-07-2025											
LS above Slab/ Level	03-07-2025											
FF Roof Slab (2nd F)	22-06-2025											
LS Above Lintel	10-06-2025	20-08-2025										
Lintel Beam, Sunshade	08-06-2025	05-08-2025	26-08-2025									
LS above Slab upto Lintel	03-05-2025	14-07-2025	24-05-2025	23-07-2025	14-05-2025	20-08-2025				16-08-2025		
GF Roof Slab (1st F)	28-03-2025	29-04-2025	17-04-2025	07-05-2025	09-04-2025	04-06-2025	12-06-2025	07-07-2025	19-07-2025	24-07-2025	02-08-2025	08-08-2025
LS Above Lintel	20-03-2025	16-04-2025	01-04-2025	25-04-2025	31-03-2025	21-05-2025	30-05-2025	18-06-2025	28-06-2025	04-07-2025	13-07-2025	28-07-2025
Lintel Beam, Sunshade	14-03-2025	16-04-2025	01-04-2025	21-04-2025	19-03-2025	08-05-2025	26-05-2025	29-05-2025	20-06-2025	26-06-2025	29-06-2025	15-07-2025
Stair - upto Landing	14-02-2025	19-02-2025	17-02-2025	12-03-2025	10-02-2025	10-02-2025	26-02-2025	18-03-2025	17-02-2025	01-04-2025	21-04-2025	23-04-2025
LS Above PB	22-02-2025	26-02-2025	18-02-2025	19-03-2025	08-02-2025	01-02-2025	28-02-2025	15-03-2025	19-02-2025	05-04-2025	05-04-2025	19-04-2025
Earth Filling												
Plinth Beam	22-01-2025	08-02-2025	04-02-2025	26-02-2025	15-01-2025	15-01-2025	28-01-2025	19-02-2025	18-01-2025	06-03-2025	12-03-2025	18-03-2025
Foundation / Basement	18-01-2025	05-02-2025	30-01-2025	21-02-2025	09-01-2025	10-01-2025	20-01-2025	15-01-2025	15-01-2025	01-03-2025	07-03-2025	14-03-2025
Excavation	09-01-2025	28-01-2025	20-02-2025	08-02-2025	04-01-2025	25-12-2025	15-01-2025	01-02-2025	09-01-2025	20-02-2025	13-02-2025	06-03-2025
RR/ LS Partition		RR	RR	RR	RR	LS	RR	RR	RR	LS	RR	LS
	VILLA # 01	VILLA # 02	VILLA # 03	VILLA # 04	VILLA # 05	VILLA # 06	VILLA # 07	VILLA # 08	VILLA # 09	VILLA # 10	VILLA # 11	VILLA # 12

RETAINING WALL

RETAINING WALL

INDEX			
DATE	COMPLETED		
COMPLETE BY	PROGRESS		
DATE	PLANNED START DATE		
	NOT COMMENCED		

WORK PROGRESS SCHEDULE

Sloped Roof				
LS above Slab/ Level				
FF Roof Slab (2nd F)				
LS Above Lintel				
Lintel Beam, Sunshade				
LS above Slab upto Lintel				
GF Roof Slab (1st F)	21-08-2025	22-08-2025	27-08-2025	
LS Above Lintel	15-08-2025	19-08-2025	21-08-2025	
Lintel Beam, Sunshade	14-08-2025	17-08-2025	19-08-2025	
Stair - upto Landing	08-08-2025	08-08-2025	12-08-2025	
LS Above PB	05-08-2025	07-08-2025	09-08-2025	
Earth Filling	09-07-2025	16-07-2025	17-07-2025	
Plinth Beam	06-07-2025	02-07-2025	11-07-2025	
Foundation / Basement	16-05-2025	02-05-2025	07-07-2025	
Excavation	02-05-2025	24-04-2025	12-05-2025	
RR/ LS Partition	RR	RR	RR	RR
	VILLA # 13	VILLA # 14	VILLA # 15	VILLA # 16

INDEX	
DATE	COMPLETED
COMPLETE BY	PROGRESS
DATE	PLANNED START DATE
	NOT COMMENCED

WORK PROGRESS SCHEDULE

Sloped Roof												
LS above Slab/ Level												
FF Roof Slab (2nd F)												08-08-2025
LS Above Lintel												25-07-2025
Lintel Beam, Sunshade												20-07-2025
LS above Slab upto Lintel												15-07-2025
GF Roof Slab (1st F)	18-08-2025	12-08-2025	08-08-2025	03-08-2025						14-06-2025	09-04-2025	01-04-2025
LS Above Lintel	15-08-2025	07-08-2025	02-08-2025	29-07-2025						11-05-2025	20-03-2025	08-03-2025
Lintel Beam, Sunshade	13-08-2025	05-08-2025	30-07-2025	26-07-2025						21-04-2025	14-03-2025	01-03-2025
Stair - upto Landing	05-08-2025	31-07-2025	18-07-2025	29-06-2025						29-05-2025	no RCC stair	01-03-2025
LS Above PB	04-08-2025	04-05-2025	12-04-2025	21-03-2025						23-01-2025	30-01-2025	24-01-2025
Earth Filling	09-07-2025											
Plinth Beam	31-05-2025	15-04-2025	26-03-2025	11-03-2025						20-01-2025	16-01-2025	13-01-2025
Foundation / Basement	09-05-2025	02-04-2025	19-03-2025	07-03-2025						10-01-2025	06-01-2025	30-12-2024
Excavation	25-04-2025	27-03-2025	13-03-2025	03-03-2025						04-01-2025	30-12-2025	26-12-2024
RR/ LS Partition		IS	IS	IS	RR	RR	IS	RR	IS	RR	RR	IS
	VILLA # 16	VILLA # 17	VILLA # 18	VILLA # 19	VILLA # 20	VILLA # 21	VILLA # 22	VILLA # 23	VILLA # 24	VILLA # 25	VILLA # 26	VILLA # 27

INDEX	
DATE	COMPLETED
COMPLETE BY	PROGRESS
DATE	PLANNED START DATE
	NOT COMMENCED

WORK PROGRESS SCHEDULE

Sloped Roof													
LS above Slab/ Level													
FF Roof Slab (2nd F)													
LS Above Lintel													
Lintel Beam, Sunshade	25-08-2025		27-08-2025										
LS above Slab upto Lintel	05-05-2025	27-08-2025	20-08-2025			22-08-2025		27-08-2025					
GF Roof Slab (1st F)	22-03-2025	30-04-2025	23-06-2025	17-07-2025		23-07-2025	11-07-2025	17-05-2025	04-08-2025	29-07-2025	17-08-2025	19-08-2025	
LS Above Lintel	01-03-2025	08-04-2025	04-06-2025	07-07-2025		10-07-2025	29-06-2025	11-05-2025	24-07-2025	16-07-2025	13-08-2025	16-08-2025	
Lintel Beam, Sunshade	22-02-2025	29-03-2025	21-05-2025			30-06-2025	20-06-2025	25-04-2025	24-07-2025	04-07-2025	11-08-2025	15-08-2025	
Stair - upto Landing	22-02-2025	29-03-2025	05-05-2025	09-06-2025		12-06-2025	28-05-2025	07-04-2025	14-06-2025	15-06-2025	21-06-2025	06-08-2025	
LS Above PB	18-01-2025	07-02-2025	07-02-2025	01-03-2025		12-03-2025	08-02-2025	28-02-2025	03-03-2025	08-02-2025	21-02-2025	12-02-2025	
Earth Filling													
Plinth Beam	09-01-2025	22-01-2025	24-01-2025	17-02-2025		03-03-2025	31-01-2025	21-02-2025	25-02-2025	28-01-2025	10-02-2025	06-02-2025	
Foundation	05-01-2025	17-01-2025	10-01-2025	13-02-2025		21-02-2025	30-01-2025	14-02-2025	20-02-2025	22-01-2025	07-02-2025	31-01-2025	
Excavation	25-12-2024	12-01-2025	06-01-2025	31-01-2025		16-02-2025	24-01-2025	09-02-2025	13-02-2025	16-01-2025	02-02-2025	26-01-2025	
RR/ LS Partition	LS	RR	RR	RR	RR	RR	RR	RR	LS	RR	RR	LS	RR
	VILLA # 28	VILLA # 29	VILLA # 30	VILLA # 31		VILLA # 32	VILLA # 33	VILLA # 34	VILLA # 35	VILLA # 36	VILLA # 37	VILLA # 38	

INDEX	
DATE	COMPLETED
COMPLETE BY	PROGRESS
DATE	PLANNED START DATE
	NOT COMMENCED



VILLA # 01



VILLA # 02



VILLA # 03



VILLA # 04



VILLA # 05



VILLA # 06



VILLA # 07



VILLA # 08



VILLA # 09



VILLA # 10



VILLA # 11



VILLA # 12



VILLA # 13



VILLA # 14



VILLA # 15



VILLA # 16



VILLA # 17



VILLA # 18



VILLA # 19



VILLA # 25



VILLA # 26



VILLA # 27



VILLA # 28



VILLA # 29



VILLA # 30



VILLA # 31



VILLA # 32



VILLA # 33



VILLA # 34



VILLA # 35



VILLA # 36



VILLA # 37



VILLA # 38

















